

Commissioning results for the CSNS MEBT and DTL1

Jun Peng

July 5, 2016

On behalf of CSNS physics group



Outline

- Introduction
- Chopping experiments(LEBT)
- MEBT commissioning
- DTL1 commissioning
- Summary

Introduction: the CSNS Project




Figure 1.2-1 Layout of CSNS accelerators



Parameters:

Project phase	I	II
Beam ave.power,kW	100	500
Proton energy, GeV	1.6	
Linac energy, MeV	80	300
Repetition rate,Hz	25	
Macro duty factor,%	1.1	1.7
Macro ave.I,mA	15	40

Commissioning runs

- Run #1**

Front end

705hours(24/7)

- Run #2**

DTL tank1

153hours(12/7)


for reduced beam power

(200 μ s,5Hz)

Table 2. CSNS design vs. achieved beam parameters

	Baseline Design or Goal	Achieved
MEBT beam pulse length [μ s]	420	500
MEBT pulse repetition rate [Hz]	25	25
Chopping rate [%]	50	50
LEBT peak current [mA]	20	31
MEBT peak current [mA]	15	18
DTL1 peak current [mA]	15	18
MEBT horiz emittance [π mm mrad (rms, norm)]	0.22	0.21
MEBT vertical emittance [π mm mrad (rms, norm)]	0.22	0.21
MEBT Beam Energy[MeV]	3.0258	3.02 \pm 0.015
DTL1 output energy[MeV]	21.67	21.7 \pm 0.022




Beam transmission



Chopping experiments


Chopping experiments --from H.F. Ouyang, FE group, CSNS

A electric chopper located **in the third chamber** of LEBT just before the entrance of RFQ to chop beam to the required structure for RCS




Chopping experiments

Beam structure: 100us, 1Hz (37mA)
 Chopping structure: 500ns, 1MHz
 Applied chopping voltage: 3.8kV
 Theoretical chopping voltage: 3.7kV




1MHz, 500ns signal after chopping



Measured effect of chopper on the beam

MEBT commissioning

MEBT layout



BPM—beam position monitor
PR—profile monitor

FCT—fast current monitor
CT—current monitor

Q—quadrupole magnet
EM—emittance monitor


GV—gate valve
ST—steering magnet

DR—drift space


MEBT is comprised of:
10 electrical magnets
6 Steering magnets
2 Bunchers

Beam diagnostics including:
7 BPMs
2 CTs
5 FCTs
4 Wire Scanners
1 Emittance Monitor


Transverse emittance measurement



4 wire scanners are used



WS01, X direction



WS01, Y direction

Beam profile measured with WS01

Wireanalysis, XAL, SNS

Load Table

Take machine state from file:

User Defined

or, manually enter PV logger id:

Select sequence

Begin_Of_MEBT

Set Init Twiss and Limits

File Name	Wire	Edm x_rms	Edm y_rms	User X_rms	User Y_rms	Select
E:\CSNS commissioningW...	MEBT_Diag:MEWS03	0	0	1.578	1.33	<input checked="" type="checkbox"/>
E:\CSNS commissioningW...	MEBT_Diag:MEWS02	0	0	0.787	1.083	<input checked="" type="checkbox"/>
E:\CSNS commissioningW...	MEBT_Diag:MEWS04	0	0	2.795	1.066	<input checked="" type="checkbox"/>
E:\CSNS commissioningW...	MEBT_Diag:MEWS01	0	0	1.542	2.61	<input checked="" type="checkbox"/>

Use user rms values

Single Pass

Solver Time: 100

Solve Edit Probe Store

Parameter	X	Y
Alpha	-1.815	1.319
Beta	0.304	0.098
Emit (un-norm)	2.573	2.501
Emit (norm)	0.207	0.201

Sqrt(Chi^2) Fit Error

X: 0.224

Y: 0.356

Average Selected

Plot Selected


Plot x and y Graphs

Clear Table


File Name	Element solved for	alphax	alphay	betax	betay	emitx	emity	Select

Twiss parameters at the entrance of the MEBT (rms, norm)


	α_x	β_x mm/mrad	α_y	β_y mm/mrad	ϵ_x mm mrad	ϵ_y mm mrad
Measured emittance with four wire scanners (I=15mA)	-1.815	0.304	1.319	0.098	0.207	0.201



(a) X(mm)-X'(rad)



(b) Y(mm)-Y'(rad)



BPM=beam position monitor
PR=profile monitor

FCT=fast current monitor
CT=current monitor


Q=quadrupole magnet
EM=emittance monitor

GV=gate valve
ST=steering magnet

DR=drift space



Twiss parameters at the entrance of the MEBT (rms, norm)

	α_x	β_x mm/mrad	α_y	β_y mm/mrad	ϵ_x mm mrad	ϵ_y mm mrad
Measured emittance with four wire scanners (I=15mA)	-1.815	0.304	1.319	0.098	0.207	0.201





Beam envelope along the MEBT from PARMILA

Simulated beam distribution from PARMILA




Measured beam distribution from the EM




Twiss parameters at the EM (rms, norm)

	α_x	β_x mm/mrad	α_y	β_y mm/mrad	ϵ_x mm mrad	ϵ_y mm mrad
Simulated (I=15mA)	-2.455	0.692	0.163	0.303	0.208	0.203
Measured (I=15mA)	-1.14	0.624	0.017	0.374	0.211	0.184



Data from the same day




Data from different days

The measurement error is about 20%.

Energy measurement

The design energy of beam output from the RFQ is **3.0258MeV**

Monitoring the beam energy with TOF (Time Of Flight) method : **$3.02 \pm 0.015\text{MeV}$**



Distance $\sim 30 \beta\lambda$

$$W = m_0 c^2 \left(\frac{1}{\sqrt{1 - v^2/c^2}} - 1 \right)$$


$$v = \frac{L}{nT + \Delta t}$$

→ From oscilloscope

Energy measurement

The design energy of beam output from the RFQ is **3.0258MeV**

Monitoring the beam energy with TOF (Time Of Flight) method : **3.02 ± 0.015MeV**




Distance ~ 30 βλ


$$W = m_0 c^2 \left(\frac{1}{\sqrt{1 - v^2/c^2}} - 1 \right)$$

$$v = \frac{L}{nT + \Delta t}$$

→ From oscilloscope



Buncher01




Measured phase differences with two BPMs

$$\Phi_{\text{cavity}} = -55^\circ$$

Buncher01

XAL, Pasta (an RF phase scan and tuning application)




Input energy
Cavity amplitude
Phase offset between beam and cavity
Phase offset of a FCT's measured phase

Measured phase differences with two FCTs


$$\Phi_{\text{cavity}} = -60.097^\circ$$

Buncher02



With oscilloscope

$$\phi_{\text{cavity}} = -30^\circ$$



With Pasta,XAL

$$\phi_{\text{cavity}} = -27.857^\circ$$


RFQ output energy

	Time Of Flight	Buncher1 Scan (Jan. 13th)	Buncher2 Scan (Jan. 13th)	Design
$W_{\text{RFQ}}(\text{MeV})$	3.02 ± 0.015	3.015	3.026	3.0258

DTL 1 commissioning

Setting DTL phase and amplitude


XAL, Pasta (an RF phase scan and tuning application)



Signature matching


	DTL1 Scan1 (Mar. 1st)	Design
Φ_{cavity} (degree)	155.175	-30
Amp	3818	2.86MV/m
W_{RFQ} (MeV)	3.025	3.0258
W_{DTL1} (MeV)	21.722	21.67

DTL Quadrupole power supply




DTL-1

DTL-2,3,4



DTL1, 65EMQs, FFDD



Assistant power: ~10% of the main power

Summary

- The Front-end and DTL1 have been fully commissioned, the primary design goals of peak current, transverse emittance and beam energy have been achieved.
- The RFQ output energy, measured by phase scan method, agrees well with that measured by time-of-flight method.
- Because the presence of beam halo, we need to do more work on transverse matching.

Thank you!